

LOCAL GROWTH FUND PROGRAMME MANAGEMENT REPORTING BOOK

Version: 14th December 2015

This Programme Management Book provides a one page summary and RAG rating of each project in the 2014 Coast to Capital Local Growth Funded projects.

The following key is used for the RAG Ratings: For each project the key risks (up to 3) are highlighted in bold.

RAG Key	Green	Amber	Red
10. Inception and Set Up	Delivery body identified; business case approved;	Potential delivery bodies identified but yet to be	No delivery body identified; business case not approved;
THIS IS A GATE AND	scope is understood & under	confirmed; business case in	scope is uncertain or
MUST BE GREEN FOR THE PROJECT TO START	control ; contract/grant agreement signed; project	development; contract/grant agreement yet to be signed;	shifting; budget insufficient for deliverables; project
THE PROJECT TO START	budget agreed; project schedule agreed	scope to be clarified; budget contributions not finalised; schedule yet to be agreed	cannot be delivered in the available time
11. Time	Delivering in line with agreed timeline; will deliver in full in current year; later years on track; project is will complete on or before target date	May not delivery in full in current year; project may not complete prior to completion date. Viable recovery plan in place.	Will not start in target year. Project will not complete on time. No viable recovery plan in place.
12. Spend	Spend in line with forecast drawdown. Project is forecast to spend 100% of LGF.	Spend not in line with forecast drawdown. Project may not spend 100% of LGF over whole lifetime. Viable recovery plan in place.	Project will spend less than 20% of forecast LGF in current year. Will not drawdown full LGF over whole lifetime. No viable recovery plan.
13. Impact	Project is on track to deliver the expected outputs, match funding and leverage	There is likely to be a reduction of up to 15% in outputs, match funding or leverage	It is highly likely that there will be more than a 50% reduction in planned outputs, match funding or leverage
14. Risk Management	Risks are understood and anticipated and viable mitigation plans are in place.	Risks are materialising which could present a significant challenge to the project and/or a risk analysis has not been completed. Mitigation not working. Revised mitigation in place.	Risk management plan missing or out of date. Unanticipated risks are materialising. No mitigation plans in place.

Contents

1.	Growth is Digital – Digital Catapult Centre	0
2.	Advanced Engineering Centre - UoB and Ricardo	1
3.	Brighton Circus Street Innovation Growth Centre & Regeneration	2
4.	Preston Barracks Central Research Laboratory	3
5.	Skills Capital- City College Brighton and Hove	4
6.	Learning Facilities Fund-City College Brighton & Hove	5
7.	Learning Facilities Fund- Northbrook College	6
8.	Learning Facilities Fund- Plumpton College	7
9.	Learning Facilities Fund- Sussex Downs College	8
10.	Learning Facilities Fund- Worthing College	9
11.	Newhaven Flood Defences	10
12.	Newhaven Port Access Road	11
13.	Shoreham Flood Defence - Adur Tidal Walls	12
14.	Shoreham Flood Defences - Western Harbour Arm	13
15.	A2300 Corridor Improvements- Burgess Hill	15
16.	Brighton Valley Gardens Phases 1&2	16
17.	Brighton Valley Gardens Phase 3	17
18.	Sustainable Transport Package- Brighton Bike Share	19
19.	Transport Resilience Package- Brighton and Hove ITS	20
20.	Sustainable Transport Package- Worthing STP phase 1	21

	Coast to	Capital Loca	al Growth	Fund High	light Bonort						
Investment Category		Coast to Capital Local Growth Fund Highlight Report Accelerate Research and Innovation									
Project/Programme	Growth is Digital – Digital Catapult Centre										
Name & Description		The Digital Catapult Centre Brighton is one of three regional Digital Catapults									
Name & Description											
		inked to the national Digital Catapult . The Catapult will be a collaborative									
		nnovation and research platform for SMEs, large companies and the									
	universi	ies.									
3. Spend Profile		15/16	16/17	17/18	18/19 1	19/20	20/21	Total			
	LGF:	365,000 105,000 30,000 500,000									
% of 15/16 total-0.5%											
% of total- 0.2%								<u> </u>			
	City Dea		440.400	470.000				500,000			
	Public	200,988	119,122	179,890				500,000			
	Private inc. HEI										
	ESIF		245,000	255,000				500,000			
	Total	565,988	469,122	464,890				1,500,000			
4. Main Outputs (full	SQM: 46		1 05,122	+0+,000				1,000,000			
programme all years)		,000 enterpris	es receivino	non financi	al eupport						
programme an years)					vith research e	entities					
					with receases a control of the control of the mark		cts				
					introduce new						
E. Land Dalinam, Dade							•				
5. Lead Delivery Body	-	-	_		Sussex, BHO	C and	OOR				
& partners	 University 	ersities of Ch	ichester, S	ussex and	Surrey						
	 Great 	ter Brighton	City Deal								
	• Ame	X									
6. Lead C2C Project	Paul Cas	tlo									
Manager and sponsor											
Committee	Enterpris	e Committee	- Steve All	en							
Committee											
7. Start Date & Key	Q1; Digit	al Catapult B	righton lau	nched on 1	2th March 20	015					
Milestones Current Year											
0 5 15 /	0047/40										
8. End Date	2017/18										
Current Status and any					ew England F						
Corrective Action					consortium						
required					ve funding bi	d for ES	SIF has beer	n submitted			
		rt enhanced o	catapult ac	tivity.							
Status	RAG*	Comments									
10. Inception and Set Up	Α	0 0		•	nearly finalis		•				
					to Capital, B						
		recipients of	f the Catap	ult Funding	for the differ	rent elei	ments. Wire	d Sussex			
		will still man	age the pro	oject.							
11. Time	Α				duced delay	. Delay	s in securir	ng second			
		unit at New England House									
12. Spend	G	Modest targ									
13. Impact	G	May need ESIF funding alongside to fully exploit the jobs created- Bid									
		submitted									
14. Risk Management	А	State Aid- Lawyers currently looking into									
Completed By	H Sheph	erd	Dat	e		4th De	ecember 20	15			
		-									

	Coast to C	apital Local	Growt	th Fund H	iahliaht R	eport				
1. Investment	Accelerate Research and Innovation									
Category										
2. Project/Programme	Advanced E	Advanced Engineering Centre - UoB and Ricardo								
Name &	Creation of a									
Description	automotive i									
	which is physically linked to re-modelled & refurbished existing building									
3. Spend Profile	T 1	5/16 16/	17	17/18	18/19	19/20	20/21	Total		
3. Spend Frome			00,000	17/10	10/13	13/20	20/21	7,000,000		
% of 15/16 total- 11%	Public 2	Public 2,818,000 2,182,000 5,000,000								
% of total- 3%	Private 1 inc. HEI	,888,000 3,6	61,000	261,000				5,810,000		
	ESIF									
	Total 9	,206,000 8,3	43,000	261,000				17,810,000		
4. Main Outputs (full	Jobs:50									
programme all	Homes: SQM: 3,600									
years)	Other:									
	60 addition	onal trained e	ngineeri	ing graduat	es per vear	•				
		of enterprises					tities/institut	ions		
		of enterprises								
		of enterprises				the firm _l	oroducts			
		al STEM stude		ıc. women i	nto STEM					
		n funding won n contracts wo								
5 1 15 "										
5. Lead Delivery	University of	of Brighton	- Prof	Andrew L	.loyd					
Body & partners	 Ricardo 									
•										
6. Lead C2C Project	Hayley Shep									
Manager and sponsor	Enterprise c	ommittee- S	eve Al	len						
Committee										
	01									
7. Start Date & Key Milestones Current	Q1									
Year										
8. End Date	Q4 16/17									
	·				th					
9. Current Status and	Business cas									
any Corrective Action required	confirmed. The	ne project is in	16 th Se	4 design, p entember 2	nanning app 015 contra	ctors have	as approved heen appo	ointed through		
Action required	a full tenderin	g process and	the Uc	oB anticipat	e that early	onsite wo	orks will beg	jin in		
	November 20									
	a contract cor building which									
	full £4.5m in									
	to C2C and A			o apriai p			oan oo app			
Status	RAG*	Comments								
10. Inception and Set	G	Business ca	se appr	oved. Fund	ing agreem	ent signe	d.			
Up		D			en 1	• .	1 () 4	0/47		
11. Time	G	Delays to co								
12. Spend	A	A Delays to project start may impact 15/16 spend but could use funding flexibilities								
13. Impact	G									
·		footprint.								
14. Risk Management		G Planning now approved								
Completed By	H Shepherd		Date	9		04 th De	cember 20)15		

С	oast to C	apital Loca	al Growth F	und Highli	aht Repo	ort				
Investment Category		and Employ			9					
Project/Programme Name & Description	Brighton Circus Street Innovation Growth Centre & Regeneration A public-private partnership scheme to transform the 2.5-acre site off Circus Street. The former municipal fruit and veg market will become a mixed-use scheme and 'innovation quarter', with new homes, student bed spaces, new teaching and research facilities for the University of Brighton, a new dance studio for South East Dance and a seven-storey office building. Also restaurants or shops around a new public square.									
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
% of 15/16 total- 3.6% % of total- 1.1%	LGF Public Private inc. HEI ESIF Total	Public 157,890 2,292,015 947,430 3,397,335 Private 13,199,889 63,961,866 20,484,329 962,574 98,608,658 inc. HEI ESIF								
4. Main Outputs (full programme all years)	Jobs: 23 Homes: SQM: 3 Other:	Jobs: 232 Homes: 142 SQM: 3,046 Other:								
Lead Delivery Body & partners	внсс-	New public realm to include a public square and landscaped courtyards BHCC- Alan Buck Cathedral								
Lead C2C Project Manager and sponsor Committee	Paul Ca		nittee- Mart	in Heffer						
7. Start Date & Key Milestones Current Year	Q2 15/1	6								
8. End Date	17/18									
Current Status and any Corrective Action required	Business Section 1 progress ongoing A value 6 Demolition	Planning approved on 17 September 2014. Business Case approved by Infrastructure Committee on 26 th January. Signing of the Section 106 is imminent. State Aid advice now received. Detailed design has been progressing and Cathedral have tendered to the contracting market. Negotiations are ongoing with the contractors. A value engineering exercise is being undertaken to reduce construction costs. Demolition started on the 21 st September. Asbestos removal is taking place. BHCC requested to bring forward 100% of LGF into 15/16. This was agreed by the Board.								
Status	RAG*	Comments			*h					
10. Inception and Set Up	Α			approved 26				t in draft		
11. Time	A			ement has n						
12. Spend		A On track- can spend more in 15/16 but agreement required to draw down funding								
13. Impact	G Mixed use scheme will deliver a mix of outputs. High leverage from UoB and Cathedral									
14. Risk Management	G	Planning wa	as the big ris	k – now achie	eved. Stat					
Completed By	H Shepl	nerd	Date			04th D	ecembe	er 2015		

	nast to C	anital I o	eal Growth	n Fund Hid	ghlight Rep	ort				
Investment Category			rch and In		gilligilt iter)O1 t				
The invocation Category	710001011									
2. Project/Programme	Droctor	Preston Barracks Central Research Laboratory								
Name & Description							will also	dolivor		
· ·		An innovation hub in the centre of a mixed use site which will also deliver nomes and employment space. One of three CRLs being developed by								
	Cathedr	•	ymem spa	ce. One of	unee Civi	s being	develope	u by		
3. Spend Profile	Catricul	15/16	16/17	17/18	18/19	19/20	20/21	Total		
3. Speria i folile	LGF	486,960	1,300,808	3,473,162	2,439,070	10/20	20/21	7,700,000		
% of 15/16 total-2.4%	Public	,	, ,					, ,		
% of total- 3.2%	Private									
70 OI total 0.270	ESIF	inc. HEI								
		Total 817,949 1,764,694 5,883,326 4,721,276 13,187,245								
4. Main Outputs (full			10 year pe		1,121,210			10,107,210		
programme all years)	SQM:46	`	. o your po							
programme am years,	Other:									
	• 9	99 busines	ses suppo	rted						
			nvestment							
					typing labs/	worksł	nops			
5. Lead Delivery Body &	i e	Mark Jag	•		., p					
partners		_	9							
partitors		hedral								
	• UoE	3								
6. Lead C2C Project	Paul Ca	stle								
Manager and sponsor	Infrastri	icture Con	nmittee- M	artin Heffe	r					
Committee	IIIIIaou	iotaro oon	iiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii		•					
7. Start Date & Key	Q1 15/1	6								
Milestones Current Year	Q1 13/1	U								
	10/10									
8. End Date	18/19									
9. Current Status and	Business	case appr	oved by Infi	astructure o	committee 26	3 th Janua	ary. Cathe	dral will be		
any Corrective Action					I start on site					
required					stage of the p		nd are dev	eloping the		
	master p	lan for the	site and the	design of the	ne CRL build	ling.				
	The nilot	nroiect will	he underw	av early in t	he new year.	This wi	ll see the f	irst 5-10		
					kspaces prov					
					nmunity in th					
			ted in 16/17							
	State aid	advice nov	w received a	and being c	onsidered.					
	RAG*	Commen	to							
10 Incention and Sat Un	A			red 26 th Tar	n. Funding ag	reemen	nt now in d	raft		
10. Inception and Set Up	A				but Cathedra					
11.111116	A				igreement h					
12. Spend	G		working at		J		, p. oj.	/		
13. Impact	G	·								
	and UoB.									
14. Risk Management	Α	Depender	nt on Plann	ing approv	/al. State Aid	d advice	e being co	nsidered		
Completed By	H Shep	herd	Da	ate		04 th [Decembe	r 2015		
	J	.5.0	50			Ŭ . L		_0.0		

Coa	st to Car	ital Local	Growth Fu	ınd High	nlight Rei	oort					
Investment Category		ng Busines									
Project/Programme Name & Description	Part one demolitio Centre a (3,569sq disposal	Skills Capital – City College Brighton and Hove Part one is the redevelopment of the City College East campus will see the demolition of existing buildings and provision of new 3,000sqm Construction Trades Centre and front entrance and the full refurbishment of retained existing buildings (3,569sqm). This is what the £9m of LGF relates. Part two of the project is the disposal of Existing buildings and provision of 11,800sqm new College on the existing car park at Pelham campus. Part two forms the colleges match funding.									
3. Spend Profile	Junearing	15/16 16/17 17/18 18/19 19/20 20/21 Total									
% of 15/16 total-12.8% % of total- 3.8%	LGF Public	LGF 2,000,000 7,000,000 9,000,000									
	Private							+			
	inc. HEI										
	ESIF Total	2,000,000	7,000,000					9,000,000			
4. Main Outputs (full	Other:			•	•		•	, , , , , , , ,			
programme all years)	• 2 • 1 • 3 • £	30 additional A 40 additional 1 2 additional o 3000 SQM ne 2255,000 Follo 2250,000 mato	6-18 learners ther learners w build traini ow on investn	ng/learning		·					
5. Lead Delivery Body & partners	City Coll SFA	ege Brighto	on- Alex Wa	ıkefield							
Lead C2C Project Manager and sponsor Committee	Heather Skills Ca	Binning pital- Clive B	ehagg								
7. Start Date & Key Milestones Current Year	Q2 15/16	3									
8. End Date	17/18										
Current Status and any Corrective Action required		ege lease iss oject manag on board.									
	Funding	agreement n	ow signed.								
	with the s	ege received signing of the d and the Co	e funding ag	reement	so have re	-profiled.	Second re				
	be comp	on and enabl lete in Janua /March 16 al	ry. The con	struction	of the Trac	des Centre					
Status	RAG*	Comments									
10. Inception and Set Up	G	Funding ag									
11. Time	Α										
12. Spend	G										
13. Impact	G	High propo									
14. Risk Management	A	CCB - three		t comple	tion board						
Completed By	H Sheph	erd	Date			04" D	ecember 2	2015			

Coas	t to Capital L	ocal G	rowth	n Fund High	liaht Rep	ort			
Investment Category	Enhancing I								
Project/Programme Name & Description	Learning Facilities Fund-City College Brighton & Hove Student and commercial facilities improvement programme. This programme includes Higher Education student learning centre, Student Business Hub, Commercial training centre, The Gallery Restaurant and toilet facilities.								
Spend Profile	1	5/16	16/17		18/19	19/20	20/21	Total	
% of 15/16 total-0.6% % of total- 0.1%	Public Private inc. HEI ESIF	250,000						250,000	
4. Main Outputs (full programme all years)	Jobs:0; Hom Other: • Refur • Redu	Refurbished training/learning facilities-620m2							
Lead Delivery Body & partners	City College • SFA	, Brighte	on an	d Hove- Mon	ica Box				
6. Lead C2C Project Manager and sponsor Committee	Heather Binn Skills Capital	-	ehagg)					
7. Start Date & Key Milestones Current Year	Q1 2015								
8. End Date	Q4 15/16								
9. Current Status and any Corrective Action required	Work on the be in full use the other ele works as par	higher ed after the ments of t of this p	ducati Octol the project	y Skills Capita on student lea ber half term. roject. Deed c t is with the A	arning centr Detailed plant of variation i	e is nearl anning is request to	y complete being dev	e and will eloped on	
Status	RAG*	Comme							
10. Inception and Set Up	G	Funding and Bo		eement signed	d. Business	case app	proved by S	Skills Panel	
11. Time	G On track								
12. Spend	G On track								
13. Impact	G								
14. Risk Management	G								
Completed By	H Shepherd			Date		05 th D	ecember 2	2015	

Coas	t to Capital Loca	l Growt	h Fund High	light Re	oort					
Investment Category	Enhancing Busi	ness and	d Skills							
Project/Programme Name & Description		Learning Facilities Fund- Northbrook College West Durrington Roof replacement								
3. Spend Profile	15/16 LGF £200,0									
% of 15/16 total-0.4% % of total- 0.08%	Public £87,7 Private inc. HEI ESIF Total £287,7						£87,715			
Main Outputs (full programme all years)	Other:	Jobs:0; Homes:0; SQM:0 Other:								
Lead Delivery Body & partners	Northbrook Colle	Northbrook College- Jon Rollings • SFA								
6. Lead C2C Project Manager and sponsor Committee	Heather Binning Skills Capital- Cliv	/e Behag	g							
7. Start Date & Key Milestones Current Year	Q2 2015									
8. End Date	Q4 15/16									
Current Status and any Corrective Action required	Business case ap Deed of variation replacing and imp	request v	with the Accou	ıntable Bo	dy to inclu	de the cos	sts for			
Status	RAG*	Comme	nts							
10. Inception and Set Up	G	Panel a	ı agreement si nd Board	igned. Bus	iness case	e approved	d by Skills			
11. Time	G On track									
12. Spend	G On track									
13. Impact	G									
14. Risk Management	G	G								
Completed By	H Shepherd		Date		04 th Dece	ember 201	5			

Coas	st to Capita	al Local G	irow	th Fu	nd High	light Rep	oort			
Investment Category	Enhancin	g Busines	s an	d Skill	S					
Project/Programme Name & Description	Improvir into emp security,	Learning Facilities Fund – Plumpton College Improving learning experience, teaching quality and progression into employment and economic growth and legal requirements, security, promoting safeguarding and achieving running cost efficiencies								
3. Spend Profile		15/16	16/	17	17/18	18/19	19/20	20/21	Total	
% of 15/16 total-0.4% % of total- 0.08%	Public Private inc. HEI	Public £60,000 £60,000 Private								
	ESIF									
	Total									
Main Outputs (full programme all years)	Other: • Re • Re	 Refurbished training/learning facilities-796m2 Reduction of Estate in E-mandate Condition Category C&D-2% 								
5. Lead Delivery Body & partners	Plumpton • SFA	College- I	Des I	Lambe	rt					
Lead C2C Project Manager and sponsor Committee	Heather Bi Skills Capi	inning tal- Clive B	Sehaç	99						
7. Start Date & Key Milestones Current Year	Q2 2015									
8. End Date	Q4 15/16									
Current Status and any Corrective Action required		case appro ctive whitel						Capital Bo	ard.	
Status	RA	G*	Con	nments	3					
10. Inception and Set Up	G	i			greement el and Bo		Business ca	ase approv	red by	
11. Time	G	G On track								
12. Spend	G	i	Spend delayed but will remain in year.							
13. Impact	G									
14. Risk Management	G									
Completed By	H Shephei	rd		Date			04 th Dece	ember 201	5	

	st to Capit				nlight Rep	ort				
1. Investment Category	Enhancin	g Busines	s and Skil	ls						
Project/Programme Name & Description		Learning Facilities Fund – Sussex Downs College Renewing, modernising and improving security of college buildings and facilities.								
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
% of 15/16 total-0.2%	LGF									
% of total- 0.04%	Public	£20,000	£80,000					£100,000		
	Private inc. HEI ESIF									
	Total	£120,000	£80,000					£200,000		
Main Outputs (full programme all years)	Other:	Refurbished training/learning facilities-1561m2								
Lead Delivery Body & partners	Sussex De	owns Colle	ege- Paul :	Standen						
6. Lead C2C Project Manager and sponsor Committee	Heather Bi Skills Capi	inning tal- Clive B	sehagg							
7. Start Date & Key Milestones Current Year	Q2 15/16									
8. End Date	Q2 16/17									
Current Status and any Corrective Action required		case appror	•	ls Capital	Panel and	Coast to 0	Capital Boa	ard.		
Status	RAG		mments							
10. Inception and Set Up	G		inding agre anel and Bo		gned. Busii	ness case	approved i	by Skills		
11. Time	G	G On track								
12. Spend	G	Oi	On track							
13. Impact	G									
14. Risk Management	G					1				
Completed By	H Shephei	rd	Date			04 th Dece	ember 201	5		

Coa	st to Capital Loc	al Grow	th Fund Hial	hliaht Rer	ort					
Investment Category	Enhancing Busir			J						
Project/Programme Name & Description	Upgrade of colle	Learning Facilities Fund- Worthing College Upgrade of college lifts to improve disabled access, renewal of flat roofing and upgrade of college sports pitch.								
3. Spend Profile	15/16	16/1	7 17/18	18/19	19/20	20/21	Total			
	LGF £99,9	LGF £99,960 £99,960								
% of 15/16 total-0.2%										
% of total- 0.04%	Public £15,0	000					£15,000			
	Private inc. HEI									
	ESIF									
	Total £114,9						£114,960			
4. Main Outputs (full	Jobs:0; Homes:0;	SQM:0								
programme all years)	Other: • Refurbishe	d training/	earning facilities	- 7.972m2						
			tting from improv		lities-1700					
F. Lood Dolivany Dody 9	Worthing College	. Potor (Corrigon							
Lead Delivery Body & partners	Worthing College ■ SFA	e- Peter (Jorrigan							
6. Lead C2C Project	Heather Binning									
Manager and sponsor	Skills Capital- Cliv	e Behag	3							
Committee	-									
7. Start Date & Key Milestones Current Year	Q2 15/16									
8. End Date	Q2 16/17									
9. Current Status and	Business case ap	proved by	Skills Capital	Panel and	Coast to Ca	apital Board	d.			
any Corrective Action required	The contract for rework began on 13 The College is in tanticipate complete	October he proces	2015. This wor ss of applying f	rk will be un or a deed o	ndertaken o of variation	luring the a as they do	utumn term.			
	The letting of cont administrative rea a nil return as thei	sons outs	ide of the proje	ect and ther	refore the c	ollege have	e submitted			
Status	RAG*	Comme	nts							
10. Inception and Set Up	G		ı agreement sig	gned. Busin	ess case a	pproved by	/ Skills Panel			
		and Boa								
11. Time	G	2016.	to project times			complete by	March			
12. Spend	G Delays to spend but still by 15/16									
13. Impact	G									
14. Risk Management	G									
Completed By	H Shepherd		Date		04 th Dece	ember 2015				

Coast to Capital Local Growth Fund Highlight Report										
Investment Category	Flood De	_								
2. Project/Programme	Newhay	en Flood I	Defences							
Name & Description				es along the	R Ouse t	to allow	new deve	elopments		
	of housi	ng and emp	oloyment la	and on both	sides of t	he river	and harb	our.		
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
	LGF (C2C)	300,000	1,100,000	100,000				1,500,000		
% of 15/16 total-1.7%	LGF	400,000	700,000	400,000				1,500,000		
% of total- 0.6%	SELEP									
	Public (EA)	404,000		10,160,000				10,564,000		
	Private	vate 250,000 250,000								
	inc. HEI ESIF									
	Total	1,104,000	1,800,000	10,910,000				13,814,000		
4. Main Outputs (full	Jobs: 1,4	<u> </u>	1,000,000	, ,						
programme all years)	Homes:									
	SQM: 98	3,241								
	Other:									
		per properties								
		Commercial infrastructure protected Critical infrastructure protected								
5. Lead Delivery Body	Environr	Environment Agency								
		ter Brighton	Economic	Board						
		es DC								
	ESCNew	naven TC								
		ork Rail								
		naven Port	and Propert	У						
6. Lead C2C Project	Paul Cas	tle								
Manager and sponsor		ture commit	tee- Martin	Heffer						
Committee										
7. Start Date & Key	Q1									
Milestones Current Year	۵.									
8. End Date	18/19									
9. Current Status and				ave taken pla omitted to Pro		aralla	in Contorn	har and was		
any Corrective Action required				Planning Ap						
required				ities imminen						
	The tend	er pack was	issued on '	13 Nov to the	WEM Lot	4 supplie	ers. for the	detailed		
	design ar	nd construct	ion phase o	f work. EA he	eld a site v	isit in Ne	whaven o	n 18 Nov to		
				osals are ex	pected bad	ck in Jan	uary and t	he EA hope		
Status	RAG*	a contract ir Comments		16						
10. Inception and Set Up	A			ject governa	nce alread	ly establi	shed Ann	roved 26 th		
10. mooption and out op	Α	Jan. Nearir	ng a solutio	on for the fol	rm of the	legal agı	reement to			
				for agreeme			fted.			
11. Time	A			vill lead to a	later star	t				
12. Spend	G	spend und		ionion to acc	000 0005	mio imra	vot			
13. Impact	G			ission to ass			iCl			
14. Risk Management	A			ired- submiss	SIOTI ITTITTIIN			045		
Completed By	H Sheph	erd	Dat	e		4" De	cember 2	2015		

Co	past to Ca	nital Loc	al Growt	h Fund Highl	light Reno	rt				
Investment Category	16/17 Ind			irr and riigin	ngiit itopo					
Project/Programme Name & Description	Newhave This schem employmer via a narrov require LGF	en Port A le has been it and hous w residentia	access Ro n proposed s ing sites on al street. The nt to make th	since 1996 and in the east side of ere are significar mem viable. Port	the harbour. It technical ar Access road	Access to	the sites ering prol	at present is blems which		
2 Coord Drofile	berth to be		16/17	e-modelling of th		10/20	20/24	Total		
Spend Profile	LGF/DfT	15/16	10/17	10,000,000	18/19	19/20	20/21	10,000,000		
% of 15/16 total-0%	Public		13,000,000					13,000,000		
% of total- 4.2%	Private inc. HEI	800,000	14,000,00		11,000,000			36,800,000		
NB: not included in grant	ESIF	000 000	07.000.00	04 000 000	44 000 000			50,000,000		
offer letter- direct funding from DfT.	Total	800,000	27,000,00	21,000,000	11,000,000			59,800,000		
4. Main Outputs (full	Homes: 3	Homes: 335								
programme all years)	SQM: 1,0	00								
	 Total I Follow Area c Averag Averag Day-to Averag Day-to Accide Nitrog 	 Follow on investment at site Area of site reclaimed, (re)developed or assembled Average daily traffic and by peak/non peak periods Average AM and PM peak journey time per mile on key routes (journey time measurement) Average AM and PM peak journey time on key routes (journey time measurement) Day-to-day travel time variability Average annual CO2 emissions Accident and casualty rate Nitrogen Oxide and particulate emissions 								
5. Lead Delivery Body	ESCC- Jo	n Whaala	r							
3. Lead Delivery Body		II WIIICCIC	1							
	LDC Nawh	avan Dant	and Drana							
	Newh	aven Pon	and Prope	ity						
Lead C2C Project Manager and sponsor Committee	Iain Reeve Infrastruct	-								
7. Start Date & Key Milestones Current year	16/17									
8. End Date	18/19									
9. Current Status and any Corrective Action required Status Status	The first ph constructed Developme over the rai following th ecological s Preparatior portfolio scl LGF fundin	ve named this project as one of their "retained schemes" and hence it will have an extra f approval. st phase of the Port Access Road (A259 to Pargut roundabout), which is being ucted as part of the Eastside development, is nearing completion. pment work for the second phase of the Port Access Road (from Pargut roundabout to e railway/Mill Creek) has been ongoing, including reviews of cost and programme and the requirement to submit a business case to DfT, risk and procurement workshops, ical studies and development of the scheme's detailed design. ation of the business case is underway and, as the Port Access Road is one of DfT's o schemes, a business case must be submitted to DfT. Inding to now start to flow in 17/18								
Status		Comment		, otudio o street	1 00mm = 1 = -1	Λ dd!#: - :-	l 00''' '4''	by DfT		
10. Inception and Set Up				/ studies already	completed.	Additiona	scrutiny	מן טדו.		
11. Time 12. Spend		Start in 16/ [.] Funding de		t in 17/18						
	_	G Funding delayed to start in 17/18 G ESCC and LDC have commissioned a new economic impact survey								
13. Impact	_		already sec		TOW GOOTIOITII	о ппрасі	sui v e y			
14. Risk Management			-			o 4th -		0015		
Completed By	H Shephe	erd	D	ate		04" De	cember	2015		

C	past to C	anital Loc	al Growth I	Jund Highl	ight Pon	ort					
Investment Category	Flood D		ai Growtii i	una mgm	igiit Kep	OΓL					
Project/Programme											
Name & Description			Defence – A								
Name & Description			ood defenc								
	harbour		and unlock								
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total			
	LGF	2,400,000	3,600,000	10.070.000				6,000,000			
% of 15/16 total-4.8%	Public Private		6,727,000	13,673,000				20,400,000			
% of total- 2.5%	inc.										
	HEI										
	ESIF										
	Total	2,400,000	10,327,000	13,673,000				26,400,000			
4. Main Outputs (full	Jobs:4,4										
programme all years)		Homes: 2,320									
	SQM: 36	,600									
	Other:				2.1						
			perties with re				1.2.1				
		Number greenfield or brownfield sites with reduced flood risk OTE outputs shared with Western Harbour Arm									
			u with vveste	III I Iaiboui <i>F</i>	MIII						
5. Lead Delivery Body		nent Agency		_							
& partners			Economic Boar	'd							
	 BHC WSC 										
		and Worthing	r Councils								
		stal West Sus	•								
	Shor	Shoreham Regeneration Partnership									
6. Lead C2C Project	Paul Ca	Paul Castle									
Manager and sponsor			:								
Committee	Intrastru	icture Com	mittee- Mar	ın Heifer							
	a										
7. Start Date & Key Milestones Current Year	Q1 15/1	6									
willestones Current Year											
8. End Date	18/19										
9. Current Status and	Planning	application	submitted in	November a	nd a decis	ion due	on 20 th M	arch 2016.			
any Corrective Action								rocess. The			
required			ompetitive ter								
•			t for the sche								
								/March 2016.			
	construct		combination of	or site prepai	ration and	mobilisa	ition of the	9			
	CONSTRUCT	iion site.									
	Planning	decision be	en delayed b	v one month	caused b	v stakeh	older con	cerns which			
			aterial spend								
Status	RAG*	Comments	3								
10. Inception and Set Up	А		ase approve								
		•	t to suit EA a	and WSCC.	Schedules	for agre	eements h	ave been			
11 Time		drafted.	Vildlifa babi	at issues 1	lousabasi	· Doosh	Do dosis	ın.			
11. Time	G		Vildlife habit lecision dela								
12. Spend	Α										
		mitigating actions being considered. EA considering early site preparation works									
13. Impact	G	EA study co	ompleted								
14. Risk Management	А	Planning co	onsent requir	ed							
Completed By	H Sheph	nerd	Date) 		4 th De	cember 2	2015			
•		Tiophora Date 4 December 2010									

Coast to Capital Local Growth Fund Highlight Report										
Investment Category	Flood Defences									
Project/Programme Name & Description	Shoreham Flood Defences – Western Harbour Arm Addressing long standing flood issues for the harbour to unblock significant development of the harbour for employment and housing.									
3. Spend Profile	15/16 16/17 17/18 18/19 19/20 20/21 Total									
	LGF 100,000 450,000 1,500,000 1,450,000 3,500,000									
% of 15/16 total-0%	Public 1,200,000 1,200,000									
% of total- 1.5%	(EA) 3,300,000 2,000,000 2,000,000 7,300,000									
	inc. HEI									
	ESIF									
	Total 100,000 4,950,000 3,500,000 3,450,000 12,000,000									
4. Main Outputs (full programme all years) 5. Lead Delivery Body	Jobs:4,450 Homes: 2,320 SQM:36,600 Other: Number of residential properties with reduced flood risk Release the Western Harbour Arm for development, securing land for up to 1,100 dwellings and 13, 212 square metres of employment generating uses. Protect the main A259 Coast Road from flooding which impacts part of the strategic road network. Provides new public realm and off road cyclepath (improving part of the NCN cycle route). Deliver new sustainable development and assist the consolidation of Port activities. NOTE - outputs shared with Adur Tidal Walls Adur and Worthing Councils- James Appleton and Martin Randall WSCC Environment Agency									
Lead C2C Project Manager and sponsor Committee	 Greater Brighton Economic Board Coastal West Sussex (Caroline Wood) Shoreham Harbour Board Shoreham Regeneration Partnership Paul Castle Infrastructure Committee- Martin Heffer 									
7. Start Date & Key Milestones Current Year	15/16									
8. End Date	18/19									
Current Status and any Corrective Action required	Following the adoption of the Shoreham Harbour Flood Management Guide -Supplementary Planning Document (SPD) negotiations have been continuing with key stakeholders at the Sussex Yacht Club and Kingston Beach sites. The SPD had indicated a flood defence solution along the river frontage for the Yacht Club, which would have required significant compensatory habitat further along the River. However, since that time the Yacht Club has suggested that it would be feasible to relocate the Yacht Club and build a cheaper flood defence solution along the back edge of the highway. A significant benefit of this proposal would be the opportunity to create a new cycle-path along the A259 by setting back the Yacht club boundary. This proposal is to come forward as an option within the business case due to be submitted in the new year. Consultants have been engaged to develop a concept design for this alternative proposal and									
	this work is due to be completed by the end of October 2015. It is then intended to go out to tender for the detailed design stage prior to pursuing the necessary planning permissions for the works and work to commence in autumn 2016. It is still intended to use the existing Environment Agency Framework Agreement to appoint Design and Build Contractors. At Kingston Beach it has been agreed to implement part of a more comprehensive solution									
	addressing the immediate need for coastal defence works by way of new rock revetments. The requirement for a new flood wall leading back to the A259 and a cycle path connection would be provided by the adjoining development site.									

	come on- of flood of shortfall.	ctor funding still not all tied to named contributors – will come from developers who stream later in the project. The large supermarket proposal delivering an early section before wall appears likely not to proceed and this may increase the overall funding compensatory habitat identified, which requires purchase of additional land.						
Status	RAG*	Comments	Comments					
10. Inception and Set Up	А	Business Case to be follow after appraisa		uary 2016. Funding Agreement to				
11. Time	G	Now due to start in	15/16					
12. Spend	А	Still a gap in secui	ring the private sector contrib	utions,				
13. Impact	G	Shoreham potential	well established and evidenced	'				
14. Risk Management	G		ot secure necessary support from all funding requirement. Plann	m stakeholders; detailed design ning permission				
Completed By	H Shep	herd	Date	04 th December 15				

(Coast to C	apital Lo	ocal Grow	th Fund H	ighlight R	eport				
Investment Category	Growth D									
2. Project/Programme	A2300 (Corridor	Improver	ments– Bu	raess Hill					
Name & Description				stion in the Bu		ea, improve	access to th	ne town from		
			d so help to	deliver major	new resident					
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
	LGF/ DfT		1,030,000	5,350,000	5,310,000	5,310,000		17,000,000		
% of 15/16 total-0%	Public	400,000	255,000					655,000		
% of total- 7.1%	Private	.00,000		1,860,000	1,860,000	1,860,000		5,180,000		
	inc. HEI									
NB: not included in grant	ESIF	400.000	4 005 000	7 040 000	7 040 000	7 040 000		22 245 000		
offer letter- direct funding	Total	400,000	1,285,000	7,210,000	7,210,000	7,210,000		23,315,000		
from DfT.	1.1 - 5.0	20								
4. Main Outputs (full	Jobs: 5,00 Homes: 5									
programme all years)	SQM: 200									
		st of Indicators:								
5. Lead Delivery Body		VSCC- Darryl Hemmings								
o. Lead Belivery Body		MSDC- Hamish Walke								
6. Lead C2C Project		lain Reeve								
Manager and sponsor	LTB	-								
Committee										
7. Start Date & Key	18/19									
Milestones Current	LGF- 16/1	7								
Year	-00, -									
8. End Date	19/20									
Current Status and any				Ale a LTD	:I C: 1C	In In alian		h MCCC		
Corrective Action				the LTB unt		_		•		
required				il. Will flow t	_					
•				eme. Consul						
		-		_	•			d to support		
			or the Busi	iness Case. P	roject will r	iow not sta	rt untii 18	/19- WSC to		
Chatria	reprofile		1 -							
Status	RAG*	Comme		·1 1		1 1	!= = -! ! · !	TD in		
10. Inception and Set Up	А	Spring 2	2016	ing develop	ea ana wii	ı be appra	isea by L	I B IN		
11. Time	Α	Project (
12. Spend	Α			VSCC to rep						
13. Impact	G	High im	pact – unle	ocks signific	cant housir	ng and em	ployment	•		
14. Risk Management	G									
Completed By	H Sheph	erd	ſ	Date		14 th D	ecember	2015		

Coast to Capital Local Growth Fund Highlight Report										
Investment Category	LTB 201			J	<u> </u>					
2. Project/Programme	Rrightor	Valley Ga	rdens Pl	nases 1&2						
Name & Description					ute into the	City. Imr	oroves co	nnectivity		
					ing the roac					
					e, improved					
3. Spend Profile	11.0 10 10 11	15/16	16/17	17/18	18/19	19/20	20/21	Total		
o. Spona i romo	LGF	2,800,000	0	3,310,000	1,890,000			8,000,000		
% of 15/16 total-6.7%	Public	200,000	600,000	600,000				1,400,000		
% of total- 3.4%	Private inc. HEI	100,000	100,000					200,000		
	ESIF									
	Total	3,100,000	700,000	3,910,000	1,890,000			9,600,000		
4. Main Outputs (full	Jobs: 1,06	3 (232, dire	ct from Ci	cus Street,	remaining ar	re indirec	t)			
programme all years)	Homes: 1	42			_		,			
, ,		12 (linked to	Circus St	reet/Edward	l Street)					
	Other:									
		otal length of ope of service								
		ea of site rec			r assembled					
	• U	ilities installe	d							
					n flooding likeli	ihood (ha)				
		erage daily t				ov routon	(iournov tim	•		
		easurement)	iu Pivi peak	journey time	per mile on k	ey routes i	gourney um	E		
			nd PM peak	journey time	on key routes	(journey	time measu	rement)		
		ay-to-day trav			j	,		,		
		erage annua								
		ccident and C								
		trogen Oxide affic noise le								
					, ssenger board	dings				
	• B	us/light rail tra	avel time by		· ·	Ü				
		ode share (%		,						
		edestrians co								
		ycle journeys			#) s by mode witl	hin thresh	old times (#)	\		
			000000 10	opoomo ono	<i>-</i> 2,		o.aoo ()			
5. Lead Delivery Body	внсс									
6. Lead C2C Project	Iain Reev	Э								
Manager and sponsor	LTB									
Committee										
7. Start Date & Key	16/17									
Milestones Current Year										
8. End Date	18/19			th _						
Current Status and any Corrective Action					bruary. Proje					
Corrective Action required					cheme under undue delays,					
required					across the Cit					
	and post c	onstruction.				-				
					ICC have requi has been agre					
		logistics for		noject willeli	nas been agre	ocu anu W	cale HOW W	orking		
Status		Comments								
10. Inception and Set Up				. Funding agi	reement not ye	et in place				
11. Time					ouncil admini					
12. Spend				ome of reviev	v- switch 15/1	6 funding t	to non-grow	th deal		
		capital projec		or area rada.	volonmont					
13. Impact		Very high – linked to wider area redevelopment. Consents still needed								
14. Risk Management				to		O4th D	ecember 2	0015		
Completed By	H Sheph	tiu	Da	ie –		U4 D6	ecember 2	.010.		

C	oast to Ca	anital Loca	al Grow	th Fund Hi	ahliaht R	eport				
Investment Category		dicative All		rtii i alla ili	giiiigiit ix	Срогс				
Project/Programme Name & Description	Brighton Phase 3 of road route simplifyin	Brighton Valley Gardens Phase 3 Phase 3 of improvements to this strategic corridor. Tackles severance on the main road route into the City. Improves connectivity to the City centre. It will include simplifying the road layout, improvements to the bus infrastructure, a new cycle route, improved lighting and landscaping.								
		T . =	T	1		T /				
3. Spend Profile	LGF	15/16	16/17	17/18	18/19 500,000	19/20 2,500,000	20/21 3,000,000	Total 6,000,000		
% of 15/16 total-0%	Public			800,000	400,000	2,300,000	3,000,000	1,200,000		
% of total- 2.5%	Private			50,000	·			50,000		
70 01 10101 2.070	inc. HEI ESIF									
	Total			850,000	900,000	2,500,000	3,000,000	7,250,000		
4. Main Outputs (full		d with Phas	es 1&2)							
programme all years)	Jobs: 1.00 Homes: 1	obs: 1.063								
	SQM: 9,0									
		<u> </u>								
		otal length of								
		ype of service rea of site re		rnent (re)developed	or assemble	ed				
	• U	tilities installe	ed							
				ng a reduction d by peak/non			1)			
				ak journey tim			(iournev time	е		
	m	neasurement))		-	-				
		verage AM a ay-to-day tra		eak journey tim	e on key ro	utes (journey	time measu	rement)		
		verage annu								
	• A	ccident rate								
		asualty rate	and nar	ticulate emissi	one					
				eceptor location						
	• A	nnual averag	je daily ar	nd peak hour p	assenger b	oardings				
		us/light rail tr lode share (%		by peak perior	d					
		,	,	new/existing ro	utes (#)					
				existing routes						
	• H	louseholds w	ith access	s to specific sit	es by mode	within thres	hold times (#)			
5. Lead Delivery Body	ВНСС									
6. Lead C2C Project	lain Reev	e								
Manager and sponsor Committee	LTB									
7. Start Date & Key Milestones Current Year	17/18									
8. End Date	20/21									
9. Current Status and any	Business	case will be	submitt	ed to the LTE	3.					
Corrective Action required										
Status	-	Comments								
10. Inception and Set Up	A			t yet develo		ernance to	be establis	shed.		
11. Time 12. Spend				be submitte siness case						
13. Impact							nlovmont			
14. Risk Management		G High impact – unlocks significant housing and employment. G Low risk – low technical and permission issues.								
Completed By				Date	,		ecember 2	015		
Completed by	H Sheph	i c iu		Dale		04 D		.010		

Coas	t to Capita	al Local G	Frowth F	und High	light Re	oort			
Investment Category	Transpor								
Project/Programme Name & Description		ble Transosal is for stations.						s and 50	
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total	
•	LGF	160,000	980,000	20,000				1,160,000	
% of 15/16 total-0.3%	Public	290,000						290,000	
% of total- 0.5%	Private inc. HEI								
	ESIF								
4. Main Outputs (full	Total	450,000 otal length o	980,000	20,000				1,450,000	
programme all years)	 Type of infrastructure Type of service improvement Follow on investment at site Commercial floorspace occupied Average annual CO2 emissions Nitrogen Oxide and particulate emissions Annual average daily and peak hour passenger boardings Bus/light rail travel time by peak period Mode share (%) Pedestrians counts on new/existing routes (#) Cycle journeys on new/existing routes (#) Households with access to specific sites by mode within threshold times (#) 								
5. Lead Delivery Body	ВНСС				,				
 Lead C2C Project Manager and sponsor Committee 	lain Ree\ LTB	/e							
7. Start Date & Key Milestones Current Year	Q4 15/16	i							
8. End Date	Q4 16/17								
Current Status and any Corrective Action required	Awaiting u	t. utilise fund	n the proje	ct manage	r and info		·	the funding in 15/16 for	
Status		Comment	S						
10. Inception and Set Up		LTB full a		unding a	greemen	ts not ve	t in place.		
11. Time		Project de		<u> </u>		•			
12. Spend		Risk to sp		/16 but B	HCC utili	sing fund	ling flexib	ilities	
13. Impact	Α	-1-					<u> </u>		
14. Risk Management		Risk regis	ter to be	orovided					
Completed By	H Sheph		Dat			04 th [Decembe	r 2015.	

	Coast to Ca	apital Lo	cal Grow	th Fund Hi	ighlight R	eport			
1. Investment	Transport P	ackage				·			
Category									
Project/Programme Name & Description	This packaginfrastructur	Transport Resilience Package – Brighton and Hove ITS This package will upgrade and enhance Brighton & Hove's existing ITS infrastructure with a strong emphasis on growth areas and key corridors, especially the A23, A259 and A270.							
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total	
·	LGF	447,000	786,000	597,000				1,830,000	
% of 15/16 total-0.5% % of total- 0.8%	Public Private inc. HEI ESIF Total	130,000 577,000	92,000	100,000				2,152,000	
4. Main Outputs (full				•	k periods	<u> </u>	<u> </u>	2,102,000	
programme all years)	AveraAccid								
5. Lead Delivery Body	BHCC- And	ly Renaut	t						
6. Lead C2C Project Manager and sponsor Committee	lain Reeve LTB								
7. Start Date & Key Milestones Current Year	Q2 2015/16	Q2 2015/16							
8. End Date	Q4 2017/18	3							
9. Current Status and any Corrective Action required	amendments to 2015 the amer that the funding delegated author Work is current of delivering the maximise the other network who corridors one begin to secure	The LTB conditionally approved the bid in March 2015, subject to some further clarification and amendments to the funding application. Subsequently, this requirement was addressed and in May 2015 the amended application was considered to be acceptable to the independent assessors and that the funding allocation will now be recommended for full approval by LEP officers, under delegated authority. Work is currently underway to develop a programme of schemes that achieves the most efficient way of delivering the Package's objectives across a 3-year period, which takes account of the need to maximise the outputs that will be delivered through the investment whilst minimising disruption on the network when/if other work is planned. This programme will primarily aim to treat individual corridors one by one in order to complete the delivery of a comprehensive set of measures and begin to secure the potential benefits at an early stage.							
Status	RAG*	Comm							
10. Inception and Set Up	А	LTB c	onditional	approval- i	funding ag	reemer	nts not yet in	place	
11. Time	G								
12. Spend	G								
13. Impact	G								
14. Risk Management	G								
Completed By	H Shepherd	b l		Date		C)5 th Decemb	er 2015	

C	oast to Capi	tal Local	Growth	Fund Hi	ahliaht Rei	oort				
Investment Category	Transport F				33					
Project/Programme Name & Description	Sustainable pedestrian	Sustainable Transport Package - Worthing STP phase 1 Sustainable transport package to refurbish the urban realm along the pedestrian section of Montague Street, the junction of Montague Street with Crescent Road and Portland Road.								
3. Spend Profile		15/16	16/17	17/18	18/19	19/20	20/21	Total		
% of 15/16 total-1.4% % of total- 1.9%	LGF Public Private inc. HEI ESIF Total	600,000 280,000 880,000	200,000 120,000 320,000	11110	10,10	10/20	20/21	800,000 400,000		
4. Main Outputs (full programme all years)	 Type Type Follo Com Aver Nitro Annu Bus/ Mode Pede Cycle 	 Type of infrastructure Type of service improvement Follow on investment at site Commercial floorspace occupied Average annual CO2 emissions Nitrogen Oxide and particulate emissions Annual average daily and peak hour passenger boardings Bus/light rail travel time by peak period 								
5. Lead Delivery Body	WSCC				•		,	,		
6. Lead C2C Project Manager and sponsor Committee	lain Reeve LTB									
7. Start Date & Key Milestones Current Year	Q4 15/ 16									
8. End Date	Q2 16/17									
Current Status and any Corrective Action required	Projects Fram site planned for	ce detailed ework, has or early Jan	design is r commence nuary 2016	ed. Contra , avoiding th	ete and procure ct award is exp ne busy Christ ovember and	pected in o	October 201 ping period.	5 with start on		
	requirements.	Notice box	ards are up	on site an	r construction s d information w of further inform	vill be pos				
	Project on trad	ck.								
Status	RAG* Co	mments								
10. Inception and Set Up					g agreemen					
11. Time	G Pr	ocuremei	nt ongoin	g through	n Major Proj	ects Fra	mework-	on track		
12. Spend		track								
13. Impact	G									
14. Risk Management	G Ha	is suppor	t of all pa	arties. No	planning is:	sues ide	ntified for	phase 1.		
Completed By	H Shepher	b	Da	te		05 th [December	2015.		