# Families, Children & Learning – Capital Budget Summary

Forecast Variance Month 7		Budget	Reported at Other Committees	New Schemes	Variations, Slippages & Reprofiles	Budget Month 9	Forecast Outturn Month 9		Forecast Variance Month 9
£'000	Unit	£'000	£'000	£'000	£'000	£'000	£'000	£'000	%
0	Director of Families, Children & Learning	0	0	0	0	0	0	0	0.0%
0	Health, SEN & Disability Services	43	0	0	0	43	43	0	0.0%
0	Education & Skills	37,374	0	85	(26,258)	11,201	11,201	0	0.0%
0	Schools	122	0	0	0	122	122	0	0.0%
0	Children's Safeguarding & Care	72	0	0	0	72	72	0	0.0%
0	Quality Assurance & Performance	0	0	0	0	0	0	0	0.0%
0	Total Families, Children & Learning	37,611	0	85	(26,258)	11,438	11,438	0	0.0%

Detail	Amount		
Туре	£'000	Project	Description
Education &	Skills		
Variation	(130)	Capital Maintenance 2019/20	Lower than originally estimated Capital Grant announced from Government has reduced the budget by £0.130m.
Variation	(20)	Devolved Formula Capital 2019/20	Variation of less than £0.100m.
Reprofile	(24,210)	New Pupil Places	Work is progressing on-site with the SEND projects at Downs View and Hill Park Schools through the Strategic Partnership. There have been delays and design changes to ground work and buildings. As a result, spend has been lower than projected with costs predominantly being fees and investigations. Colleagues have been visiting schools and meeting Head Teachers to discuss priorities for spend. Work will continue in 2020/21 and further updates will be brought back to this Committee.
Reprofile	(125)	Capital Maintenance 2018/19	Some major refurbishment work at Hill Park was intended to be combined with the SEND project, however due to delays on the SEND project this refurbishment work is required to be reprofiled to 2020/21. It is intended to complete this by the summer 2020.
Reprofile	(279)	Healthy Pupils \ Surrenden Pool	The level of budget has enabled the council to look beyond providing a modern and suitable air handling / ventilation system for the pool and look to address a number or

Detail Type	Amount £'000	Project	Description
			leaks. A comprehensive package of work was tendered in December and the tender returns have been high. The returns, however, offer value for money and the work is essential to maintain a much needed pool asset for the City. Additional funds of £0.200m have been identified from Capital Maintenance Grant that is reprofiled into 2020/21 and will be added to the existing budget for 2020/21. Work is due to start in the new financial year.
Reprofile	(1,493)	Capital Maintenance 2019/20	There have also been a number of large projects in the programme which have been delayed due to the SEND project or secondary capital works being undertaken. Some proposed works have been delayed due to asbestos being identified in areas linked to the works. A reprofile into 2020/21 is therefore required.

#### Health & Adult Social Care – Capital Budget Summary

Forecast Variance Month 7 £'000	Unit	Reported Budget Month 7 £'000	Reported at Other Committees £'000	New Schemes £'000	Variations, Slippages & Reprofiles £'000	Reported Budget Month 9 £'000		Forecast Variance Month 9 £'000	Variance
0	Adult Social Care	605	0	0	0	605	605	0	0.0%
0	Integrated Commissioning	514	0	0	0	514	514	0	0.0%
	S75 Sussex Partnership Foundation								
0	Trust (SPFT)	0	0	0	0	0	0	0	0.0%
0	Public Health	0	0	0	0	0	0	0	0.0%
0	Total Health & Adult Social Care	1,119	0	0	0	1,119	1,119	0	0.0%

#### Details of Variation requests and explanations of significant Forecast Variances, Slippage or Reprofiles are given below:

There are no variations, slippages, reprofiles or variances to report within this directorate for TBM month 9.

307

# Economy, Environment & Culture – Capital Budget Summary

Forecast Variance Month 7 £'000	Unit	Budget	Reported at Other Committees £'000	New Schemes £'000	Variations, Slippages & Reprofiles £'000	Reported Budget Month 9 £'000	Forecast Outturn Month 9 £'000	Forecast Variance Month 9 £'000	Forecast Variance Month 9 %
0	Transport	28,195	(1,000)	80	(9,328)	17,947	17,947	0	0.0%
0	City Environmental Management	6,621	0	0	34	6,655	6,655	0	0.0%
0	City Development & Regeneration	9,793	265	0	(4,536)	5,522	5,522	0	0.0%
0	Culture, Tourism & Sport	16,323	0	0	(11,073)	5,250	5,250	0	0.0%
0	Property	12,117	0	70	(1,061)	11,126	10,956	(170)	-1.5%
0	Total Economy, Environment & Culture	73,049	(735)	150	(25,964)	46,500	46,330	(170)	-0.4%

Detail Type	Amount £'000	Project	Description
Transport			
Reported at other committees	(1,000)	Maintenance of Principal Roads Highway Maintenance	Accounting adjustment to align Local transport Plan (LTP) budgets. Approved at Policy, Resources & Growth Committee in March 2019.
Variation	100	Exhaust Converters on Older Buses	Allocation of SCRIF (Sustainability & Carbon Reduction Investment Fund) projects to schemes approved at the SCRIF Members Oversight Group in November 2019.
Variation	226	Various	Variations of less than £0.100m across the following schemes as a result of the allocation of the SCRIF fund: £0.020m SCAPE Carden Av & Norton Rd; £0.026m School Streets; £0.050m Eldred Avenue Sustainable Drainage System (SuDS); £0.080m Preston Park Sustainable drainage System (SuDS); £0.050m Electric Vehicle Fast Chargers.
Reprofile		Street Lighting Maintenance (LTP)	This project is now in delivery phase with approximately one third of LED lightings installed and 1,000 columns replaced across the city. The revised profile reflects the contractor work plan following consideration of resources, supply chain, lead delivery time for specialist materials and availability of the working areas. Revenue savings are

Deteil Turne	Amount	Dreiset	Description
Detail Type	£'000	Project	Description
			still expected to be made, with a temporary reduction in ongoing maintenance works offsetting delays to electricity savings.
Reprofile	(3,113)	Valley Gardens - Phases 1 & 2	The project had a slow construction start that did not fully recover and included a change in programming some of the high value works. The project is expected to complete in late summer 2020.
Reprofile	(2,427)	Valley Gardens Phase 3 (LTP)	The effect of the delay to Phase 1 & 2 has impacted on the start date for Phase 3 coupled with the a longer timeline in agreeing the funding agreement with the LEP. The majority of the spend is required to be reprofiled to 2020/21 with the project expected to be finalised in 2021/22.
<b>City Environme</b>			
Variation	34	Community Composting	Variation of less than £0.100m as part of the allocation of the SCRIF fund.
City Developme	ent & Reger	neration	
Approved at other committees	265	The Brighton Research & Innovation Fibre Ring	Subject to report approved on this agenda (Policy & Resources Committee 13 February 2020).
Reprofile	(500)	Madeira Terraces Regeneration	The design team are due to be commissioned in late 2019/20 and work on the design of the project is expected to be undertaken in the early part of 2020/21 and continue throughout the financial year.
Reprofile	(436)	Madeira Terraces Crowd Funding	The project is currently appointing a design team and the proposed construction, implementation and fit-out is expected to commence early in 2021/22. This budget supports the cost of the initial 3 arches.
Reprofile	(3,600)	Contribution to Housing JV	The purchase of the site at Coldean and associated fees with a land purchase has been delayed until the new financial year requiring a reprofile of the budget
Culture, Touris	m & Sport		
Reprofile	(11,073)	Royal Pavilion Estate (Phase 1)	The main contractor for works at Brighton Dome's Corn Exchange and Studio Theatre ceased trading and left the site on 1 July 2019, subsequently entering into a Company Voluntary Arrangement (CVA). The council immediately secured the site and has taken action to ensure the site is as safe as possible and steps put in place to recover the project. A Management Contractor was procured to carry out emergency and remedial works to secure and weatherproof the buildings and these works are progressing. A further stage will be required to carry out these finishing works the total project cost is unknown and the project budget will increase once contracts have been agreed. The

Defailt	Amount	Destant	
Detail Type	£'000	Project	Description
			reprofile relates to the current approved budget, and further Committee approval will be
			required at a later date once an accurate estimate of the total scheme costs can be
			made.
Property			
Variation	(359)	Sustainability & Carbon	Allocation of SCRIF (Sustainability & Carbon Reduction Investment Fund) projects to
		Reductions Investment	schemes approved at the SCRIF Members Oversight Group in November 2019. These
			schemes are detailed elsewhere within this Appendix.
Slippage	(110)	Stanmer Park Agricultural	Work towards the renovation of the Traditional Agricultural Buildings at Stanmer Park is
	· · · ·	Buildings	due to commence in the new financial year when the Business Case is finalised.
Slippage	(110)	Bart's Cladding & Window	Delays in finding a suitable procurement route means the project will be delayed.
	· · · ·	Replace Phase 1	Anticipated start in March 2020 means that spend will be slipped to the next financial
			year.
Slippage	(150)	Various	Slippage of less than £0.100m across the following schemes:
	· · · ·		(£0.060m) BTH - PMB Contribution to Refurbishment;
			(£0.050m) Bart's House Mechanical Ventilation – Asset Management Fund (AMF);
			(£0.040m) Statutory DDA Access Works Fund.
Reprofile	(332)	Purchase of Phoenix House	Balance held for renovation and maintenance work on the building which is due to be
•	, , , , , , , , , , , , , , , , , , ,		undertaken in the new financial year.
Variance	(170)	Hove Town Hall - South	Project has completed with final settlement of account. There is an underspend against
	, ,		the projected spend which was funded through borrowing.

Housing, Neighbourhoods & Communities (excluding Housing Revenue Account) – Capital Budget Summary

Forecast Variance Month 7		Reported Budget Month 7	Reported at Other Committees	New Schemes	Variations, Slippages & Reprofiles	Reported Budget Month 9	Outturn Month 9	Variance Month 9	Variance Month 9
£'000	Unit	£'000	£'000	£'000	£'000	£'000	£'000	£'000	%
0	Housing General Fund	4,485	0	0	(2,100)	2,385	2,385	0	0.0%
0	Libraries	301	0	0	(289)	12	12	0	0.0%
	Communities, Equalities & Third								
0	Sector	0	0	0	0	0	0	0	0.0%
0	Safer Communities	0	0	0	0	0	0	0	0.0%
	Total Housing, Neighbourhoods &								
0	Communities	4,786	0	0	(2,389)	2,397	2,397	0	0.0%

	Amount		
Detail Type	£'000	Project	Description
Housing Gene	eral Fund		
Variation	(2,100)	Purchase of Emergency and Temporary Accommodation	Subsequent to the approval of the purchase of Gladstone Court at the Housing Committee of 15th January 2020 and Policy & Resources Committee on 23rd January 2020 a budget variation of the £2.100m from the GF to the HRA is requested. The purchase of the block is expected to take place this year. The additional budget required by the HRA will be funded from Right to Buy Receipts and HRA Borrowing.
Libraries			
Slippage	(250)	Libraries Self-Service Renewal	The self-service kiosk project has been delayed to ensure that the systems procured integrate fully with existing and developing corporate finance systems. Therefore the procurement is now not expected to take place until late 2020.
Reprofile	(39)	Hove Library Redevelopment	Reprofile of less that £0.100m.

# Housing Revenue Account (HRA) – Capital Budget Summary

Forecast Variance Month 7		Budget	Reported at Other Committees	New Schemes	&	Reported Budget Month 9	Forecast Outturn Month 9	Forecast Variance Month 9	Forecast Variance Month 9
£'000	Unit	£'000	£'000	£'000	£'000	£'000	£'000	£'000	%
186	City Development & Regeneration	7,819	0	0	770	8,589	8,736	147	1.7%
(353)	Housing Revenue Account	43,929	0	0	2,697	46,626	45,760	(866)	-1.9%
(167)	Total Housing Revenue Account	51,748	0	0	3,467	55,215	54,496	(719)	-1.3%

Detail Type	Amount £'000	Project	Description
City Developn	nent & Rege	eneration	
Reprofile	990	Selsfield Drive	Completion of the project is due in the Autumn of 2020. The reprofile reflects the updated project delivery timeline, which had been bought forward from previous estimates.
Reprofile	310	Buckley Close	Completion of the project is due in the Summer of 2020. The reprofile reflects the updated project delivery timeline, which had been bought forward from previous estimates.
Reprofile	20	Victoria Road	No further costs are expected to be incurred for his project in 2019/20. A cost review is being undertaken on the Sports Pavilion which is due to commence early 2020/21. The housing development is due to commence in the autumn of 2020, a cost review is also being undertaken on the housing development to ensure Value for Money is achieved.
Reprofile	(550)	Estate Regeneration New Build	The council is aware of concerns within the Whitehawk community regarding the future of the Valley Social Centre following its recent closure. In acknowledgement of the current situation, the council felt that it would be appropriate to pause any plans to potentially purchase the site until such time that the constitutional and other issues are concluded. This is likely to run into the next financial year, therefore the budget will be reprofiled into next financial year.
Variance	147	Various	Variances of less than £0.100m across the following schemes: £0.078m Redevelopment of HRA Vacant Garage Sites; £0.002m Brookmead Site Development; £0.044m Wellsbourne Development; £0.001m Lynchet Close; and

Amount Design Design						
Detail Type	£'000	Project	Description           £0.022m Oakley House.			
Housing Reve	enue Accour	t	20.022111 Oakley House.			
Variation		Environmental Improvements	The Estates Development Budget is included within the capital programme. However, the types of works being carried out are of a revenue nature and the funding is being adjusted to reflect this.			
Variation	(300)	Fire Safety	Consultation with residents has led to changes to the specification for sprinkler installations in two blocks in the city. As a result the project is now in line to commence in 2020/21. There is sufficient budget already profiled to 2020/21 to fund the project. Procurement of contractors for future works is in place.			
Variation	430	Communal Boilers	Additional spend required within year for the upgrade of the plant room at Nettleton & Dudeney in addition to the replacement of Heat Interface Units in individual flats. This has been required after significant boiler failure early in 2019 in the existing plant room on top of prolonged periods of disruption to heating and hot water supply caused by numerous issues and problems with plant room design over recent years.			
Variation	5,520	Home Purchase Scheme	Subsequent to the approval of the purchase of Gladstone Court at Policy & Resources Committee on 23rd January 2020, a budget variation of £3.420m for additional budget and of £2.100m to be varied from the GF is requested. The purchase of the block is expected to take place this year, whilst the refurbishment works at Gladstone Court will take place during 2020/21 so a budget re-profile of £1.448m is also required. All additional budget to the HRA will be funded by Right to Buy Receipts and HRA Borrowing.			
Reprofile	(400)	Converting Spaces in Existing Buildings	Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.			
Reprofile	(600)	Oxford Street	The spend profile for this project has been reviewed to align with a revised construction programme following planning approval. Less expenditure will be incurred this financial year than originally forecast and this has now been profiled for 2020/21. The overall cost remains in line with the project budget.			
Reprofile	(150)	Home Energy Efficiency & Renewables	The installation of solar panels at the Housing Centre has been profiled to 2020/21. This will help to deliver CO2 savings, with the potential to save up to £0.016m annually on electricity costs.			
Reprofile	(1,448)	Home Purchase Scheme	Subsequent to the approval of the purchase of Gladstone Court at Policy & Resources Committee on 23rd January 2020, a budget variation of £3.420m for additional budget			

Detail Type         £'000         Project         Description           and of £2.100m to be varied from the GF is requested. The purchase of the block is expected to take place this year, whilst the refurbishment works at Gladstone Court will take place during 2020/21 so a budget re-profile of £1.448m is also required. All additional budget to the HRA will be funded by Right to Buy Receipts and HRA Borrowing.           Variance         (365)         Other Mech & Electrical Service Contracts         The procurement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.           Variance         (284)         Converting Spaces in Existing Buildings         Project specific technical investigations, enquires and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.           Variance         (182)         Structural Repairs         Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.           Variance         65         Various         Variance so fless than st0.100m across the following schemes: £0.065m Minor Capital Works; (£0.01m) Fenecing; £0.005m Doors; £0.055m Oxford Street; £0.055m Oxford Stree		Amount							
Variance         (365)         Other Mech & Electrical Service Contracts         The procurement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year. Planned upgrades not carried out due to continuing over the second half of the year.           Variance         (100)         Lifts         Planned upgrades not carried out due to continuing door performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.           Variance         (182)         Structural Repairs         Savings delivered agains the Bristol Estate conversion works.           Variance         (182)         Structural Repairs         Savings delivered agains the Major Projects budget, mainly as a result of the final cost of works being less than £0.100m across the following schemes: £0.05m Minor Capital Works; (£0.001m) Empty Properties; £0.05m Roting; £0.05m Coors; £0.05m Coors; £0.05m Roting; £0.05m Coors; £0.05m Coors; £0.05m Coors; £0.05m Coors; £0.05m Coors; £0.05m Coord Street; (£0.026m) Fire Safety; £0.05m Oxford Street; (£0.026m) Fire Safety; £0.05m Oxford Street; (£0.05m) Insulation;	Detail Type	£'000	Project	Description					
Variance       (365)       Other Mech & Electrical Service Contracts       The procurement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme for lowing consultation with residents has impacted on expenditure for cold water mains, a programme for this year for ventilation works to progressed due to technical issues at a specific site that requires further planning in the latter part of the year. Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.         Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works.         Variance       65       Various       Variances of less than estimated.       Variances of less than following schemes: £0.065m Minor Capital Works; (£0.01m) Empty Properties; £0.053m Roofing; (£0.031m) Fencing; £0.005m Doros; £0									
Variance       (365)       Other Mech & Electrical Service Contracts       The procurrement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.         Variance       (100)       Lifts       Planned upgrades not carried out due to continuing over the second half of the year.         Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than E0.100m across the following schemes: £0.066m Minor Capital Works; (£0.011m) Enorg; £0.050m Condensation & Damp Works; (£0.011m) Fencing; £0.050m Condensation & Damp Works; (£0.011m) Fencing; £0.050m Condensation & Damp Works; (£0.011m) Fencing; £0.050m Condensation & Damp Works; (£0.051m) Fine Safely; £0.055m Oxford Street; £0.055m Oxford Street; (£0.051m) Insulation;									
Variance         (365)         Other Mech & Electrical Service Contracts         The procurement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.           Variance         (100)         Lifts         Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.           Variance         (284)         Converting Spaces in Existing Buildings         Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident negagement has led to a change in the spend profile against the Bristol Estate conversion works.           Variance         (182)         Structural Repairs         Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.           Variance         65         Various         Variances of less than £0.100m across the following schemes: £0.055m Minor Capital Works; (£0.001m) Empty Properties; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Feasibility and Design - P&I (£0.026m) Fire Safety; £0.005m Oxford Street; (£0.055m Oxford Street; (£0.055m) Miror Street;									
Variance       (365)       Other Mech & Electrical Service Contracts       The procurement of a new fire alarms contract has resulted in a delay to the proposed capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.         Variance       (100)       Lifts       Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.         Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Monor Capital Works; (£0.001m) Empt Properties; £0.058m City-Wide Loft Conversion & Extension Project; (£0.010m) Condensation & Damp Works; (£0.010m) Fencing; £0.005m Coring; £0.005m Coring;									
Service Contracts       capital works programme for this year. Changes to the sprinkler installation programme following consultation with residents has impacted on expenditure for cold water mains, a programme for the removal of water tanks is continuing over the second half of the year. Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.         Variance       (100)       Lifts       Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.         Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.01m) Empty Properties; £0.053m Roors; £0.055m Color; £0.054m Query, Windows; £0.005m Doors; £0.055m Color; £0.054m Query, Windows; (£0.017m) Door Entry Systems & CCTV; (£0.010m) Fencing; £0.005m Condensation & Damp Works; (£0.017m) Fencing; £0.005m Cord Street; (£0.055m Color) - P&l (£0.	Variance	(365)	Other Mech & Electrical						
Image: Construction of the second half		()							
Variance         (100)         Lifts         Planned projects in first half of year for ventilation works not progressed due to technical issues at a specific site that requires further planning in the latter part of the year.           Variance         (100)         Lifts         Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.           Variance         (284)         Converting Spaces in Existing Buildings         Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.           Variance         (182)         Structural Repairs         Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.           Variance         65         Various         Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.065m City-Wide Loft Conversion & Extension Project; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.005m Oxford Street; (£0.055m Oxford Street; (£0.055m Oxford Street; (£0.055m Oxford Street; (£0.055m Oxford Street; (£0.051m) Insulation;									
Variance       (100)       Lifts       Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.         Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.017m) Door Entry Systems & CCTV; (£0.017m) Door Entry Systems & CCTV; (£0.017m) Fencing; £0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;				programme for the removal of water tanks is continuing over the second half of the year.					
Variance         (100)         Lifts         Planned upgrades not carried out due to continued good performance of lifts; minor upgrades to be taken forward in place of full replacements at some sites.           Variance         (284)         Converting Spaces in Existing Buildings         Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.           Variance         (182)         Structural Repairs         Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.           Variance         65         Various         Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.017m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Rhoring; (£0.001m) Empty Properties; £0.053m Rofing; (£0.081m) Windows; £0.053m Rofing; (£0.081m) Windows; £0.055m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.001m) Fencing; £0.050m) Condensation & Damp Works; (£0.001m) Freesability and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
Variance       (284)       Converting Spaces in Existing Buildings       Project specific technical investigations, enquiries and clarifications with energy suppliers and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.005m Doors; £0.005m Doors; £0.005m Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.017m) Prointing; £0.000m Deorghan Corty Systems & CCTV; (£0.017m) Fencing; £0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	Variance	(100)	Lifts						
Existing Buildings       and additional resident engagement has led to a change in the spend profile against the Bristol Estate conversion works.         Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.005m Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.090m Feasibility and Design - P&I (£0.051m) Insulation;		(22.4)							
Bristol Estate conversion works.         Variance       (182)         Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65         Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	Variance	(284)	•						
Variance       (182)       Structural Repairs       Savings delivered against the Major Projects budget, mainly as a result of the final cost of works being less than estimated.         Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;			Existing Buildings						
Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.005m Condensation & Extension Project; (£0.050m) Condensation & Damp Works; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	Variance	(100)	Structural Papaira						
Variance       65       Various       Variances of less than £0.100m across the following schemes: £0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	variance	(102)	Structural Repairs						
£0.065m Minor Capital Works; (£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	Variance	65	Various						
(£0.001m) Empty Properties; £0.053m Roofing; (£0.081m) Windows; £0.005m Doors; £0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;	Vananoo	00	Valiouo						
<ul> <li>£0.053m Roofing;</li> <li>(£0.081m) Windows;</li> <li>£0.005m Doors;</li> <li>£0.058m City-Wide Loft Conversion &amp; Extension Project;</li> <li>(£0.050m) Condensation &amp; Damp Works;</li> <li>(£0.050m) Door Entry Systems &amp; CCTV;</li> <li>(£0.017m) Door Entry Systems &amp; CCTV;</li> <li>(£0.001m) Fencing;</li> <li>£0.090m Feasibility and Design - P&amp;I</li> <li>(£0.026m) Fire Safety;</li> <li>£0.055m Oxford Street;</li> <li>(£0.051m) Insulation;</li> </ul>									
£0.005m Doors;£0.058m City-Wide Loft Conversion & Extension Project;£0.050m) Condensation & Damp Works;(£0.050m) Door Entry Systems & CCTV;(£0.017m) Door Entry Systems & CCTV;(£0.001m) Fencing;£0.090m Feasibility and Design - P&I(£0.026m) Fire Safety;£0.055m Oxford Street;(£0.051m) Insulation;									
£0.058m City-Wide Loft Conversion & Extension Project; (£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;				(£0.081m) Windows;					
(£0.050m) Condensation & Damp Works; (£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
(£0.017m) Door Entry Systems & CCTV; (£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
(£0.001m) Fencing; £0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
£0.090m Feasibility and Design - P&I (£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
(£0.026m) Fire Safety; £0.055m Oxford Street; (£0.051m) Insulation;									
£0.055m Oxford Street; (£0.051m) Insulation;									
(£0.051m) Insulation;									
(£0.016m) External Decorations & Repairs:				(£0.016m) External Decorations & Repairs;					

Detail Type	Amount £'000	Project	Description
			(£0.021m) Tilbury Place; and £0.003m Kitchens.

#### Finance & Resources - Capital Budget Summary

Forecast Variance Month 7 £'000	Unit	Reported Budget Month 7 £'000	Reported at Other Committees £'000	New Schemes £'000	Variations, Slippages & Reprofiles £'000	Budget	Forecast Outturn Month 9 £'000	Forecast Variance Month 9 £'000	Forecast Variance Month 9 %
0	Finance	0	0	0	0	0	0	0	0.0%
0	HR & Organisational Development	0	0	0	0	0	0	0	0.0%
0	IT & D	3,826	0	0	0	3,826	3,826	0	0.0%
0	Procurement	0	0	0	0	0	0	0	0.0%
0	Business Operations	0	0	0	0	0	0	0	0.0%
0	Revenues & Benefits	0	0	0	0	0	0	0	0.0%
0	Total Finance & Resources	3,826	0	0	0	3,826	3,826	0	0.0%

# Details of Variation requests and explanations of significant Forecast Variances, Slippage or Reprofiles are given below:

316

There are no variations, slippages, reprofiles or variances to report within this directorate for TBM month 9.

#### Strategy Governance & Law - Capital Budget Summary

Forecast Variance Month 7		Budget Month 7	Reported at Other Committees £'000	New Schemes	Variations, Slippages & Reprofiles £'000	Reported Budget Month 9		Variance Month 9	Variance Month 9
£'000	Unit	£'000	2,000	£'000	£ 000	£'000	£ 000	£'000	%
	Corporate Policy	0	0	0	0	0	0	0	0.0%
0	Legal Services	0	0	0	0	0	0	0	0.0%
0	Democratic & Civic Office Services	0	0	0	0	0	0	0	0.0%
0	Life Events	6	0	0	0	6	6	0	0.0%
0	Performance, Improvement & Programmes	1,807	0	0	0	1,807	1,807	0	0.0%
0	Communications	0	0	0	0	0	0	0	0.0%
0	Total Strategy, Governance & Law	1,813	0	0	0	1,813	1,813	0	0.0%

Details of Variation requests and explanations of significant Forecast Variances, Slippage or Reprofiles are given below:

 $\frac{\omega}{2}$  There are no variations, slippages, reprofiles or variances to report within this directorate for TBM month 9.

Note: There are currently no capital budgets to report on for Corporate Budgets.